EXTENSION OF TIME PROPOSAL

1	Name of work	Providing Rain water harvesting works in WARD NO 8 AT Kodigehalli Sub Division
2	Amount of Work Portion	4,50939.07
3	Estimated Cost	5,00,000/-
4	Name of contractor	Dilip Kumar N S
5	Agreement No.	77
6	No. and date under which work order issued	06/08/2019
7	Time limit originally fixed for completion	60 DAYS
8	Date of application by the contractor for granting extension of time	15/10/19
9	Date of receipt of application in the sub division office	15/10/19
10	Extension granted if any	~~N.A~~ NIL
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	50%
12	Work carried out during 1st extension	50%
13	Work carried out during 2nd extension	—
14	Time now applied for	9 days
15	Date of recommending time limit applied for	15/10/19
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	NIL
18	Probable time required for completion of remaining work	NIL
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 10/day Fine May be levied.
22	Remarks of the EE with the daily rate of penalty proposed	Para (21) Approved.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.